

Joint and Common Market 2006 - 2009 Milestones

July 31, 2009							
Committed Initiatives							
Activity/Milestone	Planned						Actual
	Start	Finish		Start	Finish		Joint
OR and RSG Alignment	Midwest ISO			PJM			Finish
JCM Lead	M.Robinson			S.Bresler			
Business Area Owner							
Analyze Product	1/17/06	3/28/06	✓	-	-		3/28/06
Stakeholder Review	tbd	tbd		-	-		
Develop System Requirements	tbd	tbd		-	-		
Modify Applications	tbd	tbd		-	-		
Conduct Testing	tbd	tbd		-	-		
Implement Changes	tbd	tbd		-	-		
Black Start and Restoration	Midwest ISO			PJM			Finish
JCM Lead	D.Subakti			C.Advena			
Business Area Owner							
Midwest ISO Black Start/Restoration Technical White Paper	4/11/06	11/29/06	✓				11/29/06
Determine Tariff, Regulatory, Reliability Issues	5/1/07	5/31/07	✓				5/31/07
Obtain Midwest ISO Stakeholder Approval to Proceed	5/15/07	7/10/07	✓				7/10/07
Compare Midwest ISO and PJM Processes	7/10/07	8/31/07	✓				8/31/07
Midwest ISO Black Start/Restoration Tariff Development	7/10/07	8/5/08	✓				8/5/08
Make Appropriate Regulatory Filings	8/15/08	8/29/08	✓				8/29/08
Modify Policies, Procedures, Applications, Systems	11/3/08	7/31/09	✓				7/22/09
Provide Training and Implement Changes	7/31/09	10/31/09					
Cross Border Cost Sharing of Expansions	Midwest ISO			PJM			Finish
JCM Lead	J. Webb			S. Pincus			
Business Area Owner							
FERC Issues Order for Reliability Cross Border Cost Sharing		1/31/08	✓		1/31/08	✓	1/31/08
Reset Milestones	2/1/08	2/8/08	✓		2/8/08	✓	2/8/08
RTOs Submit Compliance Filing	2/1/08	3/3/08	✓	2/1/08	3/3/08	✓	3/3/08
Develop Proposal for Economic Cost Sharing	3/1/08	12/14/08	✓	3/1/08	12/14/08	✓	12/14/08
RTOs Submit Economic Cross Border Cost Sharing Proposal	12/14/08	1/28/09	✓	12/14/08	1/28/09	✓	1/28/09
FERC Issues Order for Economic Cross Border Cost Sharing		tbd			tbd		
Common Ramp Portal	Midwest ISO			PJM			Finish
JCM Lead	M. Luttrell			C.Advena			
Business Area Owner	N.Browning			C.Pacella			
Develop Scope Document	3/17/08	5/1/08	✓	3/17/08	5/1/08	✓	5/31/08
Review Scope Document with JCM Stakeholders	6/6/08	6/6/08	✓	6/6/08	6/6/08	✓	6/6/08
Develop Project Plan	10/1/09	10/15/09		10/1/09	10/15/09		
Develop Code Test	11/1/09	3/15/10		11/1/09	3/15/10		
Implement Software	3/16/10	3/31/10		3/16/10	3/31/10		

Joint and Common Market 2006 - 2009 Milestones

July 31, 2009

Require Further Analysis

Activity/Milestone	Planned						Actual
	Start	Finish		Start	Finish		Joint
Coordinated OASIS	Midwest ISO			PJM			Finish
JCM Lead	J. Pewarski			C. Advena			
Business Area Owner							
Perform Analysis	9/1/06	11/30/06	✓	9/1/06	11/30/06	✓	11/30/06
Stakeholder Review	11/1/06	1/22/07	✓	11/1/06	1/22/07	✓	1/22/07
Re-evaluate Initiative based on NAESB 890 Work	hold	hold		hold	hold		
Dynamic Dispatch Sched/RT Dispatch Transactions	Midwest ISO			PJM			Finish
JCM Lead	D.Chatterjee			S.Bresler			
Business Area Owner							
Conduct Analysis and Review with Stakeholders	hold	hold		hold	hold		
Determine Next Steps	hold	hold		hold	hold		
Netting in the IDC	Midwest ISO			PJM			Finish
JCM Lead	T.Mallinger			F. Koza			
Business Area Owner							
Conduct Analysis	hold	hold		hold	hold		
Develop Preliminary Recommendation	hold	hold		hold	hold		
Review Preliminary Recommendation with ORS	hold	hold		hold	hold		
Conduct Detail Analysis/Cost Estimates	hold	hold		hold	hold		
Prepare Final Recommendation for ORS	hold	hold		hold	hold		
Present Recommendation to the ORS	hold	hold		hold	hold		
ORS Action on Recommendation	hold	hold		hold	hold		
Cross Border FTRs in the Allocations	Midwest ISO			PJM			Finish
JCM Lead	T.Ramey			S.Bresler			
Business Area Owner							
Determine how Midwest ISO&PJM Allocation Process Must Change	hold	hold		hold	hold		
Define Business Rules for Resolving Differences	hold	hold		hold	hold		
Perform Detailed Cost Benefit Analysis	hold	hold		hold	hold		
Review Results with Stakeholders	hold	hold		hold	hold		
Go/No Go Decision to Proceed with Initiative	hold	hold		hold	hold		
Shared Regulation Market	Midwest ISO			PJM			Finish
JCM Lead	T. Ramey			S.Bresler			
Business Area Owner							
Develop Options for Implementing Combined Regulation Mkt.	hold	hold		hold	hold		
Perform Detailed Study Modeling Impact of Shared Reg. Mkt.	hold	hold		hold	hold		
Identify Policies, Procedures, Application Changes	hold	hold		hold	hold		
Review Results with Stakeholders	hold	hold		hold	hold		
Go/No Go Decision to Proceed with Initiative	hold	hold		hold	hold		

Joint and Common Market 2006 - 2009 Milestones

July 31, 2009							
Completed Initiatives							
Activity/Milestone	Planned						Actual
	Start	Finish		Start	Finish		Joint
Midwest ISO Ramp Viewer	Midwest ISO			PJM			Finish
JCM Lead	T.Mallinger			M.Bryson			
Business Area Owner	B.Nutter			C.Pacella			
Build Midwest ISO Ramp Viewer	-	3/28/06	✓	-	-		3/28/06
Test Midwest ISO Ramp Viewer	4/3/06	5/5/06	✓	-	-		5/10/06
Implement Midwest ISO Ramp Viewer	4/25/06	5/15/06	✓	-	-		5/15/06
Moving JOUs Between Markets	Midwest ISO			PJM			Finish
JCM Lead	A.Adams			M.Bryson			
Business Area Owner	K.Sperry			R.Ogburn			
Define Moving JOU Requirements	1/1/06	2/15/06	✓		1/1/06	✓	2/15/06
Modify Systems	2/1/06	3/10/06	✓	1/1/06	2/1/06	✓	3/10/06
Conduct Testing	2/15/06	4/23/06	✓	2/1/06	4/23/06	✓	3/30/06
Implement Moving JOUs Between Markets	4/23/06	4/30/06	✓	4/23/06	4/30/06	✓	4/11/2006
Price Transparency - Common Search (Web)	Midwest ISO			PJM			Finish
JCM Lead	E.Skiba			C.Hendrzak			
Business Area Owner	D.Lang			D.Anders			
Evaluate Search Engine	1/1/06	3/22/06	✓	1/1/06	3/22/06	✓	3/22/06
Modify System	4/1/06	5/31/06	✓	4/1/06	5/31/06	✓	5/31/06
Conduct Testing	6/1/06	6/23/06	✓	6/1/06	6/23/06	✓	5/31/06
Implement Common Search Engine	6/24/06	6/30/06	✓	6/24/06	6/30/06	✓	8/7/2006
Price Transparency - Link PTP and eData	Midwest ISO			PJM			Finish
JCM Lead	E.Skiba			C.Hendrzak			
Business Area Owner	D.Francis			J.Whooley			
Identify Data for Display/Download	4/1/06	4/22/06	✓	4/1/06	4/22/06	✓	4/22/06
Evaluate Technical Alternatives	4/16/06	6/20/06	✓	4/16/06	6/20/06	✓	5/12/06
Modify System	6/21/06	10/13/06	✓	6/21/06	10/13/06	✓	11/1/06
Implement LMP Contour Map	11/1/06	11/16/06	✓	11/1/06	11/16/06	✓	11/16/06
Implement link with eData and PTP	10/31/06	12/1/06	✓	10/31/06	12/1/06	✓	12/1/06
Conduct Testing	9/11/06	1/18/07	✓	9/11/06	1/18/07	✓	1/18/07
Complete Implementation	12/1/08	1/19/07	✓	12/1/08	1/19/07	✓	1/19/2007
Price Transparency - Enhance Joint Website	Midwest ISO			PJM			Finish
JCM Lead	E.Skiba			C.Hendrzak			
Business Area Owner	D.Lang			D.Anders			
Define Joint Website Requirements	1/1/06	3/22/06	✓	1/1/06	3/22/06	✓	3/22/06
Modify System	4/1/06	6/23/06	✓	4/1/06	6/23/06	✓	6/30/06
Conduct Testing	6/1/06	6/30/06	✓	6/1/06	6/30/06	✓	6/30/06
Implement Joint Website Enhancements	7/1/06	7/21/06	✓	7/1/06	7/21/06	✓	7/20/2006

Joint and Common Market 2006 - 2009 Milestones

July 31, 2009							
Completed Initiatives							
Activity/Milestone	Planned						Actual
	Start	Finish		Start	Finish		Joint
Common Long-Term Firm Transmission Queue	Midwest ISO			PJM			Finish
JCM Lead	E.Skiba			M.Bryson			
Business Area Owner	E.Lavery			C.Advena			
Identify Differences Between Midwest ISO and PJM	1/17/06	2/23/06	✓	1/1/06	3/15/06	✓	3/15/06
Develop Common Long Term Transmission Queue Process	4/1/06	6/30/06	✓	3/16/06	6/30/06	✓	7/5/06
Determine if FERC Filing is Required	4/1/06	7/14/06	✓	7/1/06	8/31/06	✓	8/18/06
Develop Business Practices and Manuals	-	-		-	-		
Drill down information requirements	7/14/06	9/15/06	✓	8/14/06	9/15/06	✓	9/12/06
Determine timelines	7/14/06	9/15/06	✓	8/14/06	9/15/06	✓	9/12/06
Specify ownership of each task	7/14/06	9/15/06	✓	8/14/06	9/15/06	✓	9/12/06
Roll into Business Practices	7/14/06	12/15/06	✓	8/14/06	12/15/06		
Conduct Stakeholder Reviews	10/1/06	10/5/06	✓	10/1/06	10/15/06		
Rollout Business Practices and Manuals	11/1/06	12/31/06	✓	11/1/06	12/31/06		
Alignment of OASIS Business Practices	Midwest ISO			PJM			Finish
JCM Lead	E.Skiba			M.Bryson			
Business Area Owner	J.Pewarski			C.Advena			
Analyze Midwest ISO and PJM OASIS Business Practices	1/31/06	3/15/06	✓	1/31/06	3/15/06	✓	3/15/06
Stakeholder Review	4/1/06	6/6/06	✓	4/1/06	7/30/06	✓	7/12/06
Develop Tariff Language Changes	6/26/06	8/8/06	✓	6/26/06	8/8/06	✓	8/8/06
Conduct Stakeholder Review - Tariff Language	6/26/06	9/28/06	✓	6/26/06	9/28/06	✓	9/28/06
Develop Business Practices	tbd	tbd		tbd	tbd		
Stakeholder Review - Business Practices	tbd	tbd		tbd	tbd		
Develop System Requirements	7/1/06	8/30/06	✓	7/1/06	8/30/06	✓	8/30/06
Modify Applications	9/1/06	12/15/06	✓	9/1/06	12/15/06	✓	12/15/06
Conduct Testing	12/15/06	12/23/06	✓	12/15/06	12/23/06	✓	12/18/2006
Implement Changes	12/27/06	12/31/06	✓	12/27/06	12/31/06	✓	12/19/06
Emergency Energy - Align Agreements and Practices	Midwest ISO			PJM			Finish
JCM Lead	E.Skiba			M.Bryson			
Business Area Owner	G.Troxell			S.Pincus			
Identify Agreements to be replaced	1/16/06	2/10/06	✓	1/16/06	2/10/06	✓	2/10/06
Document legal, regulatory, corporate structure issues	2/1/06	3/28/06	✓	2/1/06	3/28/06	✓	3/28/06
Draft Tariff Changes	6/15/06	8/25/06	✓	4/1/06	9/20/06		
Review Midwest ISO position for EE until Midwest ISO becomes BA		11/15/06	✓				
No Further Action for this initiative		11/15/06	✓				
Joint Exp. Planning (Coordinated System Plan)	Midwest ISO			PJM			Finish
JCM Lead	E.Skiba			M.Bryson			
Business Area Owner	J. Webb			M.Sims			
Develop Common Model	1/16/06	3/15/06	✓	1/16/06	3/15/06	✓	4/1/06
Initial Analysis	3/16/06	7/1/06	✓	3/16/06	7/1/06	✓	7/18/06
Obtain Stakeholder Input on Interim Results (IPSAC)	7/1/06	7/25/06	✓	7/1/06	7/25/06	✓	7/25/2006
Complete Analysis and Prelim Report	7/1/06	11/1/06	✓	7/1/06	11/1/06	✓	11/1/2006
Obtain Stakeholder Input on Draft Report (IPSAC)	12/7/06	12/7/06	✓	12/7/06	12/7/06	✓	12/7/2006
Complete and Publish CSP Report	12/8/06	12/20/06	✓	12/8/06	12/20/06	✓	12/22/06

Joint and Common Market 2006 - 2009 Milestones

July 31, 2009							
Completed Initiatives							
Activity/Milestone	Planned						Actual
	Start	Finish		Start	Finish		Joint
Common Deliverability Studies							
Midwest ISO							
PJM							
Finish							
JCM Lead	E.Skiba			M.Bryson			
Business Area Owner	R.Arness			S. Gass			
Complete Initial Analysis in CSP	1/16/06	10/1/06	✓	1/16/06	10/1/06	✓	
Initial Analysis	3/16/06	7/1/06	✓	3/16/06	7/1/06	✓	7/18/06
Obtain Stakeholder Input on Interim Results (IPSAC)	7/1/06	7/25/06	✓	7/1/06	7/25/06	✓	7/25/2006
Complete Analysis and Prelim Report	7/1/06	11/30/06	✓	7/1/06	11/30/06	✓	11/1/2006
Obtain Stakeholder Input on Draft Report (IPSAC)	12/7/06	12/7/06	✓	12/7/06	12/7/06	✓	12/7/2006
Identification of Common Deliverability Impacts on System	12/8/06	12/20/06	✓	12/8/06	12/20/06	✓	12/22/06
Dynamic Schedules/Pseudo Ties							
Midwest ISO							
PJM							
Finish							
JCM Lead	E.Skiba			C.Advena			
Business Area Owner	K.Sperry			C.Pacella			
Develop System Requirements	1/31/06	2/28/06	✓	-	-		2/28/06
Modify Applications	4/1/06	9/15/06	✓	-	-		9/25/06
Conduct Testing	9/29/06	2/9/07	✓	-	-		2/20/2007
Implement Changes	2/12/07	2/16/07	✓	-	-		2/23/07
PJM Marginal Losses							
Midwest ISO							
PJM							
Finish							
JCM Lead	E.Skiba			S.Bresler			
Business Area Owner	None						
Stakeholder review	-	-		5/16/06	10/15/06	✓	8/3/06
Complete FERC Filings	-	-		10/15/06	1/15/07	✓	8/3/06
Develop System Requirements	-	-		10/15/06	1/15/07	✓	12/31/06
Modify Applications	-	-		1/15/07	3/15/07	✓	1/10/07
Conduct Testing	-	-		3/15/07	5/15/07	✓	5/15/2007
Implement Changes	-	-		5/15/07	6/1/07	✓	6/1/07
Central Location to View Both Ramp Viewers							
Midwest ISO							
PJM							
Finish							
JCM Lead	E.Skiba			C.Advena			
Business Area Owner	N.Browning			C.Pacella			
Develop Business Requirements	1/2/07	3/31/07	✓	1/2/07	3/31/07	✓	
Design Central Location and Select Appropriate Technology	3/1/07	5/15/07	✓	3/1/07	5/15/07	✓	5/7/07
Build and Test Central Location	10/1/07	12/21/07	✓	11/1/07	1/1/08	✓	
Provide Training and Implement Changes	12/12/07	1/14/08	✓	1/11/08	1/14/08	✓	
FTR Alignment							
Midwest ISO							
PJM							
Finish							
JCM Lead	E. Skiba			S.Bresler			
Business Area Owner	S.Sonti			None			
Analyze Product	1/17/06	3/28/06	✓	-	-		3/28/06
Stakeholder review	4/1/06	9/30/06	✓	-	-		9/12/06
Submit filing to FERC	1/29/07	1/29/07	✓	-	-		1/29/07
Develop Business Rules for Implementation	3/12/07	3/30/07	✓	-	-		3/30/07
Finalize Functional Requirements	4/2/07	4/27/07	✓	-	-		4/27/07
Capital Project Approval Process	5/15/07	8/31/07	✓	-	-		9/5/07
Design and Development	4/2/07	12/17/07	✓	-	-		12/17/07
Build and Test	9/19/07	2/22/08	✓	-	-		2/22/08
Initial ARR Registration	8/1/07	11/30/07	✓	-	-		11/30/07
Update Processes/Procedures	5/15/07	3/31/08	✓	-	-		3/31/08
Customer Training	6/1/07	5/1/08	✓	-	-		5/1/08
Cutover to Production - Phase 1	12/3/07	12/5/07	✓	-	-		2/26/08
Cutover to Production - Phase 2	2/6/08	2/26/08	✓	-	-		2/27/08
Cutover to Production - Phase 3	4/15/08	6/1/08	✓				6/1/2008

Joint and Common Market 2006 - 2009 Milestones

July 31, 2009							
Completed Initiatives							
Activity/Milestone	Planned						Actual
	Start	Finish		Start	Finish		Joint
Relaxation of Constraints	Midwest ISO			PJM			Finish
JCM Lead	T.Mallinger			S.Bresler			
Business Area Owner	P.Gribik			D.Hartung			
Technical Software Design Document	5/1/06	7/1/06	✓	5/1/06	7/1/06	✓	6/21/06
Obtain Estimates from Vendor	7/1/06	7/1/06	✓	7/1/06	7/1/06	✓	8/1/06
Detail Design	6/11/07	9/10/07	✓	6/1/07	7/25/07	✓	7/27/07
Modify Applications	7/16/07	2/29/08	✓	9/1/07	12/21/07	✓	2/29/08
Conduct Testing	3/3/08	10/31/08	✓	12/24/07	10/31/08	✓	10/31/08
System Cutover	9/9/08	1/6/09	✓	9/9/08	1/6/09	✓	1/6/09
Require Further Analysis Initiatives Completed							
Activity/Milestone	Planned						Actual
	Start	Finish		Start	Finish		Joint
Production Cost Study	Midwest ISO			PJM			Finish
JCM Lead	A.Adams			S.Bresler			
Business Area Owner	J.Lawhorn			J.Bastian			
Complete Study Approach	12/19/05	1/13/06	✓	12/19/05	1/13/06	✓	1/13/06
Perform Analysis	1/16/06	3/27/06	✓	1/16/06	3/27/06	✓	3/27/06
Produce Final Report	3/1/06	5/21/06	✓	3/1/06	5/21/06	✓	5/25/06
Provide Data to WPS	6/2/06	6/13/06	✓	-	-		6/13/06
Common Time Zones - PJM Move to EST	Midwest ISO			PJM			Finish
JCM Lead	D.Taylor			M.Bryson			
Business Area Owner	M.Robinson			M.Radel			
Perform Analysis	-	-		1/1/06	6/30/06	✓	3/30/06
Quantify Effort	-	-		7/1/06	9/30/06	✓	3/30/06
Stakeholder Review	-	-		10/1/06	12/31/06	✓	5/16/06
Decision Point on Cost Benefit Analysis	-	-			12/31/06	✓	5/16/06
No Further Action for this initiative							5/16/06
Market Flow Threshold Assessment	Midwest ISO			PJM			Finish
JCM Lead	T.Mallinger			S. Bresler			
Business Area Owner	D. Zwergel			F. Koza			
Conduct Analysis	5/12/06	8/8/06	✓	5/12/06	8/8/08	✓	8/8/06
Develop Draft Recommendation	7/6/06	8/8/06	✓	7/6/06	8/8/06	✓	8/8/06
Review Recommendation with CMPWG	8/23/06	8/23/06	✓	8/23/06	8/23/06	✓	8/23/06
Review Recommendation with CMPC	9/1/06	9/12/06	✓	9/1/06	9/12/06	✓	9/13/06
Finalize Recommendation to ORS	9/8/06	9/13/06	✓	9/8/06	9/13/06	✓	9/18/06
Present Recommendation to the ORS	9/19/06	9/20/06	✓	9/19/06	9/20/06	✓	9/20/06
ORS Action on Recommendation	9/20/06	9/20/06	✓	9/20/06	9/20/06	✓	9/20/06
Submit SAR to NERC	9/20/06	11/10/06	✓	9/20/06	11/10/06	✓	11/10/06
Obtain Approval for 12-Month Field Test	11/21/06	12/14/06	✓	11/21/06	12/14/06	✓	12/14/06
Super-Regional Reserve Sharing	Midwest ISO			PJM			Finish
JCM Lead	E.Skiba			S. Bresler			

Joint and Common Market 2006 - 2009 Milestones

July 31, 2009							
Completed Initiatives							
Activity/Milestone	Planned						Actual
	Start	Finish		Start	Finish		Joint
Business Area Owner	T.Volkman			S.Bresler			
Review Concept with Joint Stakeholders	1/22/07	1/22/07	✓	1/22/07	1/22/07	✓	
Alternative Border Pricing Point Calculation	Midwest ISO			PJM			Finish
JCM Lead	T.Mallinger			S.Bresler			
Business Area Owner	P.Gribik			M.Gilrain			
Perform Analysis	4/1/06	8/14/06	✓	4/1/06	8/14/06	✓	3/12/07
Identify Changes	7/1/06	9/30/06	✓	7/1/06	9/30/06	✓	N/A
Stakeholder Review	10/1/06	6/1/07	✓	10/1/06	6/1/07	✓	6/1/07
Decision Point on Cost Benefit Analysis	-	6/1/07	✓	-	6/1/07	✓	6/1/07
Investigate Loop Flow Across Footprint	Midwest ISO			PJM			Finish
JCM Lead	T.Mallinger			C.Advena			
Business Area Owner	S.Williams						
Obtain Tag Data	5/12/06	7/31/06	✓	5/12/06	7/31/06	✓	
Obtain Midwest ISO and PJM Market Flow Data	7/24/06	9/1/06	✓	7/24/06	9/1/06	✓	9/1/06
Obtain Non-Market Gen-to-Load Data	8/15/06	9/15/06	✓	8/15/06	9/15/06	✓	
Conduct Analysis - Tag Data	8/15/06	9/15/06	✓	8/15/06	9/15/06	✓	10/31/06
Conduct Analysis - Market Flow Data	8/15/06	2/28/07	✓	8/15/06	2/28/07	✓	
Quantify Contributors to Loop Flows on Selected Interfaces	12/1/07	2/28/07	✓	12/1/07	2/28/07	✓	
Generate Final Loop Flow Report for Selected Interfaces	3/1/07	5/25/07	✓	3/1/07	5/1/07	✓	5/25/07
Identify Next Steps	4/2/07	6/1/07	✓	4/2/07	6/1/07	✓	6/1/07
Loop Flow Study Phase II	Midwest ISO			PJM			Finish
JCM Lead	T. Mallinger			S.Williams			
Business Area Owner							
Develop Scope Document	8/30/07	9/28/07	✓	8/30/07	9/28/07	✓	9/28/07
Finalize Scope	10/5/07	10/15/07	✓	10/5/07	10/15/07	✓	10/15/07
Develop Flowgate Analysis Approach	10/16/07	12/1/07	✓	10/16/07	12/1/07	✓	12/7/07
Conduct Analysis	12/1/07	6/6/08	✓	12/1/07	6/6/08	✓	6/6/08
Quantify Contributions	1/15/08	6/6/08	✓	1/15/08	6/6/08	✓	6/6/08
Identify Mitigating Actions	2/15/08	6/6/08	✓	2/15/08	6/6/08	✓	6/6/08
Present Findings to Stakeholders	11/14/08	11/14/08		11/14/08	11/14/08	✓	11/14/08
Finalize Report	6/1/08	11/14/08		6/1/08	11/14/08	✓	11/14/08
Outage Coordination	Midwest ISO			PJM			Finish
JCM Lead	E.Skiba			C.Advena			
Business Area Owner	J.Brown			W. Harm			
Develop Inter-Regional Outage Coordination White Paper	9/1/06	4/10/07	✓	9/1/06	4/10/07	✓	4/5/07
Conduct Internal RTO Reviews	2/15/07	5/1/07	✓	tbd	tbd		
Conduct Stakeholder Reviews	3/24/07	3/24/07	✓	tbd	tbd		
Implement Inter-Regional Outage Coordination White Paper	6/1/07	6/30/07	✓	tbd	tbd		
Market Flow Threshold Reported to IDC	Midwest ISO			PJM			Finish
JCM Lead	T.Mallinger			S. Bresler			
Business Area Owner	D. Zwergel			F. Koza			
Develop Detailed Project Plan	1/29/07	2/14/07	✓	2/1/07	4/24/07	✓	4/24/07
Vendor Requirement Specifications	12/1/06	1/31/07	✓	-	-	✓	1/31/07
System development	12/21/06	10/15/07	✓	2/1/07	4/26/07	✓	10/1/07
Test System Changes	3/29/07	10/31/07	✓	4/26/07	5/18/07	✓	10/31/07
Mock Production Run	5/23/07	5/23/07	✓	5/23/07	5/23/07	✓	5/23/07
Cutover to Production	11/1/07	11/1/07	✓	5/23/07	5/31/07	✓	11/1/07