

JCM Initiatives Update



May 2009

Projects Remaining for Completion

Complete

Implementation

Evaluation

		Project	Completion Date	
Commercial	1	FTR Market Convergence	Cross Border FTRs in the allocations On Hold	
	2	Reduce Hurdle Rate	Alignment of PJM Operating Reserves and MISO Revenue Sufficiency Guarantee (Note: All Midwest ISO cost) 2010	
	3	Increased Market Opportunities	Shared Regulation Market On Hold	
	4	Operational Consistency	Market to Market Relaxation of Constraints	2009
			Common Ramp Portal	2010
			Coordinated OASIS	On Hold
			Netting in the IDC	On Hold
		Dynamic Dispatchable Transactions and Schedules	2010	
Reliability	1	Black Start and Restoration	Alignment of Agreements and Practices 2009	
Plan	1	Joint Expansion Planning and Common Deliverability Studies	Cross Border Cost Sharing of Expansions 2009	



JCM Committed Initiatives

OR & RSG Alignment

Milestone Summary

C	Analyze Product
R	Stakeholder Review
R	Develop System Requirements
R	Modify Applications
R	Conduct Testing
R	Implement Changes

R Overall Status

JCM Leads

- Midwest ISO: M. Robinson
- PJM: S. Bresler

Legend

C	Completed
G	On Target – No Issues
Y	Need to watch – Some Issues
R	In Jeopardy – Significant Issues

KEY ACCOMPLISHMENTS

- On August 21, 2008, the FERC issued an Order Commencing Paper Hearing regarding the allocation of RSG charges to Market Participants. Briefs were filed by Complainants on September 22, 2008, with Reply Briefs filed October 10, 2008.
- On October 7, 2008, the Midwest ISO Market Subcommittee passed motions recommending that the Midwest ISO make a 205 filing using the RSG Redesign Proposal, with additional approved changes.
- On November 10, 2008, FERC issued an Order that required MISO to remove language restricting Real Time RSG allocation to Market Participants that “actually withdraw energy.” The Midwest ISO is currently in the process of resettling the market.
- On February 23, 2009, MISO filed a Section 205 filing outlining its RSG Re-Design Proposal and associated tariff language. Currently awaiting a FERC decision.
- PJM Members Committee endorsed package of Balancing Operating Reserves credit and allocation changes at its November, 2007 meeting. The package of changes was implemented December 1, 2008.

UPCOMING ACTIVITIES

- The original scope of this initiative has been superseded by actions taken by the FERC. Stakeholders may revisit it at some future point in time.

ISSUES & CONCERNS

- None.

Common Ramp Portal

Milestone Summary

G	Develop scope document
G	Review scope document with stakeholders
Y	Develop project plan
Y	Develop code test
Y	Implement Software

Y Overall Status

JCM Leads

- Midwest ISO: M. Luttrell
- PJM: C. Advena

Legend

C	Completed
G	On Target – No Issues
Y	Need to watch – Some Issues
R	In Jeopardy – Significant Issues

KEY ACCOMPLISHMENTS

- Midwest ISO and PJM agreed to high-level detail design.

UPCOMING ACTIVITIES

- Develop detailed design.

ISSUES & CONCERNS

- Implementation of this initiative has been delayed until resources become available. Anticipated completion during first quarter 2010.

Black Start and Restoration

Milestone Summary

C	Midwest ISO Technical Whitepaper
C	Determine Tariff, Regulatory, Reliability Issues
C	Obtain Midwest ISO Stakeholder Approval
C	Compare Midwest ISO & PJM Processes
C	Midwest ISO Develop Tariff Changes
C	Submit Regulatory Filings
Y	Modify Policies, Procedures, Applications, Systems
Y	Provide Training and Implement Changes

Y Overall Status

JCM Leads

- Midwest ISO: D. Subatki
- PJM: C. Advena

Legend

C	Completed
G	On Target – No Issues
Y	Need to watch – Some Issues
R	In Jeopardy – Significant Issues

KEY ACCOMPLISHMENTS

- Midwest ISO made a compliance filing regarding Blackstart Service Compensation November 26, 2008.
- Initial draft of BPM 19 for Blackstart and System Restoration Service complete.
- BPM presented to and approved by the Emergency Preparedness/Power System Restoration Working Group Meeting (EP/PSRWG)

UPCOMING ACTIVITIES

- BPM 19 for Blackstart and System Restoration Service will be reviewed with the Midwest ISO Reliability Subcommittee and the Tariff and Business Practice Subcommittee
- Completion of training anticipated by October 2009.

ISSUES & CONCERNS

- None.

Cross Border Cost Sharing of Expansion

Milestone Summary

C	FERC Issues Order Reliability Cost Sharing
C	Reset Milestones
C	Compliance Filing on Reliability Cost Sharing
C	Develop Proposal for Economic Cost Sharing
C	Submit Economic Cost Sharing Proposal to FERC
C	FERC Issues Order on Economic Cost Sharing

C Overall Status

JCM Leads

- Midwest ISO: J. Webb
- PJM: S. Pincus

Legend

C	Completed
G	On Target – No Issues
Y	Need to watch – Some Issues
R	In Jeopardy – Significant Issues

KEY ACCOMPLISHMENTS

- On January 28, 2009, Midwest ISO and PJM submitted revisions to the Joint Operating Agreement to address cross border cost allocation for economic projects.
- On May 8, 2009 FERC issued a deficiency letter in response to the January 28, 2009 Cross Border Cost Allocation for Economic Expansion Planning filing.

UPCOMING ACTIVITIES

- Midwest ISO and PJM will respond to FERC's May 8, 2009 Deficiency Letter on or before June 8, 2009.

ISSUES & CONCERNS

- None

JCM Further Analysis

Initiatives

Dynamic Dispatch. Sched./Dispatch. Trans.

Milestone Summary

- G** Review Analysis with Stakeholders
- G** Determine Next Steps

G Overall Status

JCM Leads

- Midwest ISO: D. Chatterjee
- PJM: S. Bresler

Legend

- C** Completed
- G** On Target – No Issues
- Y** Need to watch – Some Issues
- R** In Jeopardy – Significant Issues

KEY ACCOMPLISHMENTS

- Midwest ISO and PJM have completed initial analysis on proxy bus prices. When differences occur in proxy bus prices the differences generally converged within relatively short time frames.

UPCOMING ACTIVITIES

- Continuing to evaluate if dispatchable transactions could help with further optimizing the interchange between the Midwest ISO and PJM and accomplish further economical energy cost over the region covering the two RTO footprints.
- Projected completion anticipated in 2010

ISSUES & CONCERNS

- None.

JCM Hold

Initiatives

Shared Regulation Market

Milestone Summary

G	Resolve CA Consolidation Issues
G	Analyze Options Shared Reg. Mkt.
G	Perform Detail Study
G	Identify Changes Policies, Procedures, applications, etc.
G	Review Results with Stakeholders
G	Go/No Go Decision

G Overall Status

JCM Lead

- Midwest ISO: T. Ramey
- PJM: S. Bresler

Legend

C	Completed
G	On Target – No Issues
Y	Need to watch – Some Issues
R	In Jeopardy – Significant Issues

KEY ACCOMPLISHMENTS

- Midwest ISO commenced its Ancillary Services Market January 6, 2009.

UPCOMING ACTIVITIES

- 2009 will be focused on data collection. The decision on whether to move forward with implementation will not occur until 2010.

ISSUES & CONCERNS

- None.

Cross Border FTRs in the Allocations

Milestone Summary

- G** Determine allocation process changes to create alignment
- G** Define business rules for resolving differences
- G** Perform Detail Cost/Benefit Analysis
- G** Review Results with Stakeholders
- G** Go/No Go Decision

G Overall Status

JCM Lead

- Midwest ISO: T. Ramey
- PJM: S. Bresler

Legend

- C** Completed
- G** On Target – No Issues
- Y** Need to watch – Some Issues
- R** In Jeopardy – Significant Issues

KEY ACCOMPLISHMENTS

- The 2008-2010 FTR Projects Survey results were discussed at the March 4, 2008, Midwest ISO Market Subcommittee Meeting. The Cross Border FTRs in the Allocations Project was ranked as the third priority and will not be targeted for completion in 2009.

UPCOMING ACTIVITIES

- The Market Subcommittee is setting the priority for this initiative.

ISSUES & CONCERNS

- None.

Coordinated OASIS

Milestone Summary

- C** Perform Analysis
- C** Stakeholder Review
- G** Re-evaluate Initiative based on NAESB 890 work

G Overall Status

KEY ACCOMPLISHMENTS

- At the June 1, 2007, JCM Joint Stakeholder meeting it was agreed to place this initiative on hold pending definition of NAESB OASIS changes resulting from FERC Order Number 890.

UPCOMING ACTIVITIES

- NAESB work on Coordinated OASIS will not be completed until 2010. Decision will be made if additional coordination is needed at that time.

JCM Leads

- Midwest ISO: J. Pewarski
- PJM: C. Advena

ISSUES & CONCERNS

- None.

Legend

- C** Completed
- G** On Target – No Issues
- Y** Need to watch – Some Issues
- R** In Jeopardy – Significant Issues

Netting in the IDC

Milestone Summary

- G** Conduct Analysis
- G** Develop Draft Recommendation
- G** Review Preliminary Recommendation with ORS
- G** Conduct Detail Analysis/Cost Estimates
- G** Prepare Final Recommendation to ORS
- G** Present Recommendation to ORS
- G** ORS Action on Recommendation

G Overall Status

JCM Leads

- Midwest ISO: T. Mallinger
- PJM: F. Koza

Legend

- C** Completed
- G** On Target – No Issues
- Y** Need to watch – Some Issues
- R** In Jeopardy – Significant Issues

KEY ACCOMPLISHMENTS

UPCOMING ACTIVITIES

- Initiation of analysis will not begin until 2010.

ISSUES & CONCERNS

- None.



Completed
Initiatives

Completed Initiatives

Committed Initiatives

- Midwest ISO Ramp Viewer
- Moving JOUs Between Markets
- Broader Price Transparency – Common Search Engine
- Broader Price Transparency – Enhanced Joint Website
- Broader Price Transparency – Link Midwest ISO PTP and PJM eData sites
- Common Long-Term Transmission Queue
- Alignment of OASIS Business Practices
- Emergency Energy Agreements – Alignment of Agreements and Practices
- Joint Expansion Planning (Coordinated System Plan)
- Common Deliverability Studies
- Common Treatment of Dynamic Schedules and Pseudo Ties
- PJM Marginal Losses
- Central Location to View Both Ramp Viewers
- Alignment of FTR Timelines and Products
- Market to Market Relaxation of Constraints

Require Further Analysis

- Production Cost Study
- Common Time Zones – PJM Move to EST (Decision not to proceed with initiative)
- Market Flow Threshold Assessment (Decision to move forward with 12-month field test)
- Super Regional Reserve Sharing (Decision not to proceed with this initiative)
- Investigation of Loop Flow Across the Combined Footprint Phase I
- Investigation of Loop Flow Across the Combined Footprint Phase II
- Outage Coordination
- Alternative Border Pricing Point Calculation (Decision not to proceed based on Midwest ISO and PJM analysis of proxy bus prices)
- Market Flow Threshold Reported to the IDC