

Joint and Common Market 2006/2007 Milestones

| September 8, 2006 | | | | | | |
|---|--------------------|----------|---|-------------------|----------|---------------|
| Committed Initiatives | | | | | | |
| Activity/Milestone | Planned | | | | | Actual |
| | Start | Finish | | Start | Finish | Joint |
| FTR Alignment | Midwest ISO | | | PJM | | Finish |
| JCM Lead | R.Doying | | | S.Bresler | | |
| Business Area Owner | | | | None | | |
| Analyze Product | 1/17/06 | 3/28/06 | ✓ | - | - | 3/28/06 |
| Stakeholder review | 4/1/06 | 9/30/06 | | - | - | |
| Develop System Requirements | 4/1/06 | 9/30/06 | | - | - | |
| Modify Applications | 9/30/06 | 11/30/06 | | - | - | |
| Conduct Testing | 12/1/06 | 12/31/06 | | - | - | |
| Implement Changes | 12/31/06 | 12/31/06 | | - | - | |
| PJM Marginal Losses | Midwest ISO | | | PJM | | Finish |
| JCM Lead | E.Skiba | | | S.Bresler | | |
| Business Area Owner | None | | | | | |
| Stakeholder review | - | - | | 5/16/06 | 10/15/06 | ✓ 8/3/06 |
| Complete FERC Filings | - | - | | 10/15/06 | 1/15/07 | ✓ 8/3/06 |
| Develop System Requirements | - | - | | 10/15/06 | 1/15/07 | |
| Modify Applications | - | - | | 1/15/07 | 3/15/07 | |
| Conduct Testing | - | - | | 3/15/07 | 5/15/07 | |
| Implement Changes | - | - | | 5/15/07 | 6/1/07 | |
| OR and RSG Alignment | Midwest ISO | | | PJM | | Finish |
| JCM Lead | R.Doying | | | S.Bresler | | |
| Business Area Owner | | | | None | | |
| Analyze Product | 1/17/06 | 3/28/06 | ✓ | - | - | 3/28/06 |
| Stakeholder review | 4/1/06 | 6/30/06 | | - | - | |
| Develop System Requirements | 4/1/06 | 6/30/06 | | - | - | |
| Modify Applications | 7/1/06 | 9/30/06 | | - | - | |
| Conduct Testing | 10/1/06 | 12/15/06 | | - | - | |
| Implement Changes | 12/15/06 | 12/31/06 | | - | - | |
| Price Transparency - Link PTP and eData | Midwest ISO | | | PJM | | Finish |
| JCM Lead | E.Skiba | | | C.Hendrzak | | |
| Business Area Owner | D.Francis | | | J.Whooley | | |
| Identify Data for Display/Download | 4/1/06 | 3/22/06 | ✓ | 4/1/06 | 3/22/06 | ✓ 3/22/06 |
| Evaluate Technical Alternatives | 4/16/06 | 6/20/06 | ✓ | 4/16/06 | 6/20/06 | ✓ 5/12/06 |
| Modify System | 6/21/06 | 8/15/06 | | 6/21/06 | 8/15/06 | |
| Conduct Testing | 8/16/06 | 10/15/06 | | 8/16/06 | 10/15/06 | |
| Implement Link with eData and PTP | 10/16/06 | 11/1/06 | | 10/16/06 | 11/1/06 | |
| Common Long Term Transmission Queue | Midwest ISO | | | PJM | | Finish |
| JCM Lead | E.Skiba | | | M.Bryson | | |
| Business Area Owner | E.Laverty | | | C.Advena | | |
| Identify Differences Between Midwest ISO and PJM | 1/17/06 | 2/23/06 | ✓ | 1/1/06 | 3/15/06 | ✓ 3/15/06 |
| Develop Common Long Term Transmission Queue Process | 4/1/06 | 6/30/06 | ✓ | 3/16/06 | 6/30/06 | ✓ 7/5/06 |
| Determine if FERC Filing is Required | 4/1/06 | 7/14/06 | ✓ | 7/1/06 | 8/31/06 | ✓ 8/18/06 |
| Develop Business Practices and Manuals | - | - | | - | - | |
| Drill down information requirements | 7/14/06 | 9/15/06 | | 8/14/06 | 9/15/06 | |
| Determine timelines | 7/14/06 | 9/15/06 | | 8/14/06 | 9/15/06 | |
| Specify ownership of each task | 7/14/06 | 9/15/06 | | 8/14/06 | 9/15/06 | |
| Roll into Business Practices | 7/14/06 | 9/15/06 | | 8/14/06 | 9/15/06 | |
| Conduct Stakeholder Reviews | 10/1/06 | 10/15/06 | | 10/1/06 | 10/15/06 | |
| Rollout Business Practices and Manuals | 11/1/06 | 12/1/06 | | 11/1/06 | 12/1/06 | |

Joint and Common Market 2006/2007 Milestones

| September 8, 2006 | | | | | | | |
|---|----------|--------------------|---|------------------|----------|---------------|-----------|
| Committed Initiatives | | | | | | | |
| Activity/Milestone | Planned | | | | | | Actual |
| | Start | Finish | | Start | Finish | | Joint |
| Alignment of OASIS Business Practices | | | | | | | |
| | | Midwest ISO | | PJM | | Finish | |
| JCM Lead | | E.Skiba | | M.Bryson | | | |
| Business Area Owner | | J.Pewarski | | C.Advena | | | |
| Analyze Midwest ISO and PJM OASIS Business Practices | 1/31/06 | 3/15/06 | ✓ | 1/31/06 | 3/15/06 | ✓ | 3/15/06 |
| Stakeholder Review | 4/1/06 | 6/6/06 | ✓ | 4/1/06 | 7/30/06 | ✓ | 7/12/06 |
| Develop Tariff Language Changes | 6/26/06 | 8/8/06 | ✓ | 6/26/06 | 8/8/06 | ✓ | 8/8/06 |
| Conduct Stakeholder Review - Tariff Language | 6/26/06 | 9/28/06 | | 6/26/06 | 9/28/06 | | |
| Develop Business Practices | tbd | tbd | | tbd | tbd | | |
| Stakeholder Review - Business Practices | tbd | tbd | | tbd | tbd | | |
| Develop System Requirements | 7/1/06 | 8/30/06 | ✓ | 7/1/06 | 8/30/06 | ✓ | 8/30/06 |
| Modify Applications | 9/1/06 | 10/31/06 | | 9/1/06 | 10/31/06 | | |
| Conduct Testing | 11/1/06 | 11/30/06 | | 11/1/06 | 11/30/06 | | |
| Implement Changes | 12/1/06 | 12/15/06 | | 12/1/06 | 12/15/06 | | |
| Dynamic Schedules | | | | | | | |
| | | Midwest ISO | | PJM | | Finish | |
| JCM Lead | | E.Skiba | | M.Bryson | | | |
| Business Area Owner | | K.Sperry | | C.Pacella | | | |
| Develop System Requirements | 1/31/06 | 2/28/06 | ✓ | - | - | | 2/28/06 |
| Modify Applications | 4/1/06 | 9/15/06 | | - | - | | |
| Conduct Testing | 9/18/06 | 10/20/06 | | - | - | | |
| Implement Changes | 10/23/06 | 10/27/06 | | - | - | | |
| Emergency Energy - Align Agreements and Practices | | | | | | | |
| | | Midwest ISO | | PJM | | Finish | |
| JCM Lead | | E.Skiba | | M.Bryson | | | |
| Business Area Owner | | G.Troxell | | S.Pincus | | | |
| Identify Agreements to be replaced | 1/16/06 | 2/10/06 | ✓ | 1/16/06 | 2/10/06 | ✓ | 2/10/06 |
| Document legal, regulatory, corporate structure issues | 2/1/06 | 3/28/06 | ✓ | 2/1/06 | 3/28/06 | ✓ | 3/28/06 |
| Draft Tariff Changes | 6/15/06 | 8/25/06 | ✓ | 4/1/06 | 9/20/06 | | |
| Review Tariff Changes with Tariff Working Group | 8/28/06 | 9/5/06 | | | | | |
| Review Tariff Changes with Markets Subcommittee | 09/6/06 | 9/13/06 | | | | | |
| Review Tariff Changes with Advisory Committee | 10/11/06 | 10/18/06 | | | | | |
| Make Appropriate Regulatory Filings | 10/19/06 | 10/31/06 | | | | | |
| Draft New Emergency Energy Agreements | 11/1/06 | 11/30/06 | | 11/1/06 | 11/30/06 | | |
| Implement New Emergency Energy Agreements | 12/1/06 | 12/31/06 | | 12/1/06 | 12/31/06 | | |
| Joint Exp. Planning (Coordinated System Plan) | | | | | | | |
| | | Midwest ISO | | PJM | | Finish | |
| JCM Lead | | E.Skiba | | M.Bryson | | | |
| Business Area Owner | | J. Webb | | M.Sims | | | |
| Develop Common Model | 1/16/06 | 3/15/06 | ✓ | 1/16/06 | 3/15/06 | ✓ | 4/1/06 |
| Initial Analysis | 3/16/06 | 7/1/06 | ✓ | 3/16/06 | 7/1/06 | ✓ | 7/18/06 |
| Obtain Stakeholder Input on Interim Results (IPSAC) | 7/1/06 | 7/25/06 | ✓ | 7/1/06 | 7/25/06 | ✓ | 7/25/2006 |
| Complete Analysis and Prelim Report | 7/1/06 | 10/1/06 | | 7/1/06 | 10/1/06 | | |
| Obtain Stakeholder Input on Draft Report (IPSAC) | 10/06TBA | 10/06TBA | | 10/06TBA | 10/06TBA | | |
| Complete and Publish CSP Report | 10/1/06 | 11/1/06 | | 10/1/06 | 11/1/06 | | |
| Common Deliverability Studies | | | | | | | |
| | | Midwest ISO | | PJM | | Finish | |
| JCM Lead | | E.Skiba | | M.Bryson | | | |
| Business Area Owner | | R.Arness | | S. Gass | | | |
| Complete Initial Analysis in CSP | 1/16/06 | 10/1/06 | | 1/16/06 | 10/1/06 | | |
| Review Study Results with Stakeholders | 7/1/06 | 7/31/06 | | 7/1/06 | 7/31/06 | | |
| Obtain Stakeholder Input on Draft Report (at IPSAC) | 10/06TBA | 10/06TBA | | 10/06TBA | 10/06TBA | | |
| Modify Policies, Procedures, Applications | 10/15/06 | 12/15/06 | | 10/15/06 | 12/15/06 | | |
| Implement Changes to/New Policies, Procedures, Applications | 12/15/06 | 12/31/06 | | 12/15/06 | 12/31/06 | | |

Joint and Common Market 2006/2007 Milestones

September 8, 2006

Committed Initiatives

| Activity/Milestone | Planned | | | | | | Actual |
|---|--------------------|----------|---|---------------------|----------|---|---------------|
| | Start | Finish | | Start | Finish | | Joint |
| Cross Border Cost Sharing of Expansions | Midwest ISO | | | PJM | | | Finish |
| JCM Lead | E.Skiba | | | M.Bryson | | | |
| Business Area Owner | J. Webb | | | W. Whitehead | | | |
| Develop and File policy for Baseline Reliability Projects | 1/1/05 | 6/1/05 | ✓ | 1/1/05 | 6/1/05 | ✓ | 6/1/05 |
| Order on Reliability Filing | 11/21/05 | 11/21/05 | ✓ | 11/21/05 | 11/21/05 | ✓ | 11/21/05 |
| Compliance Filing on Reliability Filing | 4/20/06 | 4/20/06 | ✓ | 4/20/06 | 4/20/06 | ✓ | 4/20/05 |
| Develop Policy Concepts for Economic Projects | 1/6/06 | 3/1/06 | ✓ | 1/6/06 | 3/1/06 | ✓ | 3/1/06 |
| Stakeholder Discusison on Policy for Economic Projects | 3/8/06 | 3/8/06 | ✓ | 3/8/06 | 3/8/06 | ✓ | 3/8/2006 |
| Develop Policy Concepts for Economic Projects | 3/8/06 | 4/6/06 | ✓ | 3/8/06 | 4/6/06 | ✓ | 4/6/2006 |
| Stakeholder Discusison on Policy for Economic Projects | 4/7/06 | 4/7/06 | ✓ | 4/7/06 | 4/7/06 | ✓ | 4/7/06 |
| Develop Policy Concepts for Economic Projects | 4/7/06 | 5/1/06 | ✓ | 4/7/06 | 5/1/06 | ✓ | 5/1/06 |
| Stakeholder Discusison on Policy for Economic Projects | 5/9/06 | 5/9/06 | ✓ | 5/9/06 | 5/9/06 | ✓ | 5/9/06 |
| Submit extension request to FERC | 5/9/06 | 5/26/06 | ✓ | 5/9/06 | 5/26/06 | ✓ | 5/18/06 |
| Continue Stakeholder Discussions on Policy for Economic Projects | 8/2/06 | 11/1/06 | | 8/2/06 | 11/1/06 | | |
| File Policy for Cross Border Allocation of Economic Project Costs | 12/1/06 | 12/1/06 | | 12/1/06 | 12/1/06 | | |
| Black Start and Restoration | Midwest ISO | | | PJM | | | Finish |
| JCM Lead | T.Mallinger | | | M.Bryson | | | |
| Business Area Owner | | | | | | | |
| Compare Midwest ISO and PJM Processes | 2/1/07 | 3/31/07 | | | | | |
| Determine Tariff, Regulatory, Reliability Issues | 4/1/07 | 5/31/07 | | | | | |
| Obtain Stakeholder Approval to Proceed | 5/15/07 | 7/15/07 | | | | | |
| Make Appropriate Regulatory Filings | 7/15/07 | 8/31/07 | | | | | |
| Modify Policies, Procedures, Applications, Systems | 9/1/07 | 11/30/07 | | | | | |
| Provide Training and implement Changes | 12/1/07 | 12/15/07 | | | | | |
| Central Location to View Both Ramp Viewers | Midwest ISO | | | PJM | | | Finish |
| JCM Lead | E.Skiba | | | M.Bryson | | | |
| Business Area Owner | N.Browning | | | C.Pacella | | | |
| Develop Business Requirements | 1/2/07 | 3/31/07 | | 1/2/07 | 3/31/07 | | |
| Design Central Location and Select Appropriate Technology | 3/1/07 | 5/15/07 | | 3/1/07 | 5/15/07 | | |
| Build and Test Central Location | 5/15/07 | 9/15/07 | | 5/15/07 | 9/15/07 | | |
| Provide Training and Implement Changes | 9/15/07 | 10/1/07 | | 9/15/07 | 10/1/07 | | |

Joint and Common Market 2006/2007 Milestones

September 8, 2006

Require Further Analysis

| Activity/Milestone | Planned | | | | Actual Joint | | |
|--|-------------|----------|------------|----------|-----------------|---|---------|
| | Start | Finish | Start | Finish | | | |
| Alternative Border Pricing Point Calculation | Midwest ISO | | PJM | | Finish | | |
| JCM Lead | T.Mallinger | | S.Bresler | | | | |
| Business Area Owner | P.Gribik | | M.Gilrain | | | | |
| Perform Analysis | 4/1/06 | 8/14/06 | 4/1/06 | 8/14/06 | | | |
| Identify Changes | 7/1/06 | 9/30/06 | 7/1/06 | 9/30/06 | | | |
| Stakeholder Review | 10/1/06 | 12/31/06 | 10/1/06 | 12/31/06 | | | |
| Decision Point on Cost Benefit Analysis | - | 12/31/06 | - | 12/31/06 | | | |
| Coordinated OASIS | Midwest ISO | | PJM | | Finish | | |
| JCM Lead | E.Skiba | | M.Bryson | | | | |
| Business Area Owner | J.Pewarski | | C.Advena | | | | |
| Perform Analysis | 9/1/06 | 10/15/06 | 9/1/06 | 10/15/06 | | | |
| Stakeholder Review | 10/1/06 | 12/31/06 | 10/1/06 | 12/31/06 | | | |
| Decision Point on Cost Benefits Analysis | - | 12/31/06 | - | 12/31/06 | | | |
| Dynamic Dispatch Sched/RT Dispatch Transactions | Midwest ISO | | PJM | | Finish | | |
| JCM Lead | A.Adams | | S.Bresler | | | | |
| Business Area Owner | A.Adams | | S.Bresler | | | | |
| Conduct Analysis and Review with Stakeholders | 7/19/06 | 12/1/06 | 7/19/06 | 12/1/06 | | | |
| Determine Next Steps | tdb | tdb | tdb | tdb | | | |
| Relaxation of Constraints | Midwest ISO | | PJM | | Finish | | |
| JCM Lead | A.Adams | | S.Bresler | | | | |
| Business Area Owner | P.Gribik | | D.Hartung | | | | |
| Technical Software Design Document | 5/1/06 | 7/1/06 | ✓ | 5/1/06 | 7/1/06 | ✓ | 6/21/06 |
| Obtain Estimates from Vendor | 7/1/06 | 7/1/06 | ✓ | 7/1/06 | 7/1/06 | ✓ | 8/1/06 |
| Modify Applications | 3/1/07 | 3/15/07 | | 3/1/07 | 3/15/07 | | |
| Conduct Testing | 3/15/07 | 4/15/07 | | 3/15/07 | 4/15/07 | | |
| Implement Changes | 4/15/07 | 4/15/07 | | 4/15/07 | 4/15/07 | | |
| Investigate Loop Flow Across Footprint | Midwest ISO | | PJM | | Finish | | |
| JCM Lead | T.Mallinger | | M.Bryson | | | | |
| Business Area Owner | T.Mallinger | | S.Williams | | | | |
| Obtain Tag Data | 5/12/06 | 7/31/06 | | 5/12/06 | 7/31/06 | | |
| Obtain Midwest ISO and PJM Market Flow Data | 7/24/06 | 9/1/06 | ✓ | 7/24/06 | 9/1/06 | ✓ | 9/1/06 |
| Obtain Non-Market Gen-to-Load Data | 8/15/06 | 9/15/06 | | 8/15/06 | 9/15/06 | | |
| Conduct Analysis - Tag Data | 8/15/06 | 9/15/06 | | 8/15/06 | 9/15/06 | | |
| Conduct Analysis - Market Flow Data | 8/15/06 | 9/30/06 | | 8/15/06 | 9/30/06 | | |
| Conduct Additional Analysis | 10/1/06 | 10/15/06 | | 10/1/06 | 10/15/06 | | |
| Produce Loop Flow Across Footprint Final Report | 11/1/06 | 11/30/06 | | 11/1/06 | 11/30/06 | | |
| Market Flow Threshold Limits/Netting in the IDC | Midwest ISO | | PJM | | Finish | | |
| JCM Lead | T.Mallinger | | S. Bresler | | | | |
| Business Area Owner | D. Zwergel | | F. Koza | | | | |
| Conduct Analysis | 5/12/06 | 8/8/06 | ✓ | 5/12/06 | 8/8/06 | ✓ | 8/8/06 |
| Develop Draft Recommendation | 7/6/06 | 8/8/06 | ✓ | 7/6/06 | 8/8/06 | ✓ | 8/8/06 |
| Review Recommendation with CMPWG | 8/23/06 | 8/23/06 | ✓ | 8/23/06 | 8/23/06 | ✓ | 8/23/06 |
| Review Recommendation with CMPC | 9/1/06 | 9/12/06 | | 9/1/06 | 9/12/06 | | |
| Finalize Recommendation to ORS | 9/8/06 | 9/13/06 | | 9/8/06 | 9/13/06 | | |
| Present Recommendation to the ORS | 9/19/06 | 9/20/06 | | 9/19/06 | 9/20/06 | | |
| ORS Action on Recommendation | 9/20/06 | 9/20/06 | | 9/20/06 | 9/20/06 | | |
| Cross Border FTRs in the Allocations | Midwest ISO | | PJM | | Finish | | |
| JCM Lead | R.Doying | | S.Bresler | | | | |
| Business Area Owner | R.Doying | | S.Bresler | | | | |
| Determine how Midwest ISO&PJM Allocation Process Must Change | 2/1/07 | 4/15/07 | | 2/1/07 | 4/15/07 | | |
| Define Business Rules for Resolving Differences | 2/1/07 | 4/15/07 | | 2/1/07 | 4/15/07 | | |
| Perform Detailed Cost Benefit Analysis | 4/16/07 | 9/30/07 | | 4/16/07 | 9/30/07 | | |
| Review Results with Stakeholders | 10/1/06 | 12/15/07 | | 10/1/06 | 12/15/07 | | |
| Go/No Go Decision to Proceed with Initiative | 12/15/07 | 12/15/07 | | 12/15/07 | 12/15/07 | | |

Joint and Common Market 2006/2007 Milestones

September 8, 2006

Require Further Analysis

| Activity/Milestone | Planned | | | | Actual |
|--|--------------------|----------|------------------|----------|---------------|
| | Start | Finish | Start | Finish | Joint |
| Shared Regulation Market | Midwest ISO | | PJM | | Finish |
| JCM Lead | D.Taylor | | S.Bresler | | ----- |
| Business Area Owner | A.Adams | | | | ----- |
| Develop Options for Implementing Combined Regulation Mkt. | 2/1/07 | 5/15/07 | 2/1/07 | 5/15/07 | |
| Perform Detailed Study Modeling Impact of Shared Reg. Mkt. | 5/15/07 | 7/31/07 | 5/15/07 | 7/31/07 | |
| Identify Policies, Procedures, Application Changes | 6/1/07 | 8/31/07 | 6/1/07 | 8/31/07 | |
| Review Results with Stakeholders | 9/1/07 | 10/31/07 | 9/1/07 | 10/31/07 | |
| Go/No Go Decision to Proceed with Initiative | 10/31/07 | 10/31/07 | 10/31/07 | 10/31/07 | |

Joint and Common Market 2006/2007 Milestones

| September 8, 2006 | | | | | | |
|---|--------------------|---------|------------|----------|---------------|---------|
| Completed Initiatives | | | | | | |
| Activity/Milestone | Planned | | | | | Actual |
| | Start | Finish | Start | Finish | Joint | Joint |
| Midwest ISO Ramp Viewer | Midwest ISO | | PJM | | Finish | |
| JCM Lead | T.Mallinger | | M.Bryson | | | |
| Business Area Owner | B.Nutter | | C.Pacella | | | |
| Build Midwest ISO Ramp Viewer | - | 3/28/06 | ✓ | - | - | 3/28/06 |
| Test Midwest ISO Ramp Viewer | 4/3/06 | 5/5/06 | ✓ | - | - | 5/10/06 |
| Implement Midwest ISO Ramp Viewer | 4/25/06 | 5/15/06 | ✓ | - | - | 5/15/06 |
| Moving JOUs Between Markets | Midwest ISO | | PJM | | Finish | |
| JCM Lead | A.Adams | | M.Bryson | | | |
| Business Area Owner | K.Sperry | | R.Ogburn | | | |
| Define Moving JOU Requirements | 1/1/06 | 2/15/06 | ✓ | 1/1/06 | ✓ | 2/15/06 |
| Modify Systems | 2/1/06 | 3/10/06 | ✓ | 1/1/06 | 2/1/06 | ✓ |
| Conduct Testing | 2/15/06 | 4/23/06 | ✓ | 2/1/06 | 4/23/06 | ✓ |
| Implement Moving JOUs Between Markets | 4/23/06 | 4/30/06 | ✓ | 4/23/06 | 4/30/06 | ✓ |
| Price Transparency - Common Search (Web) | Midwest ISO | | PJM | | Finish | |
| JCM Lead | E.Skiba | | C.Hendrzak | | | |
| Business Area Owner | D.Lang | | D.Anders | | | |
| Evaluate Search Engine | 1/1/06 | 3/22/06 | ✓ | 1/1/06 | 3/22/06 | ✓ |
| Modify System | 4/1/06 | 5/31/06 | ✓ | 4/1/06 | 5/31/06 | ✓ |
| Conduct Testing | 6/1/06 | 6/23/06 | ✓ | 6/1/06 | 6/23/06 | ✓ |
| Implement Common Search Engine | 6/24/06 | 6/30/06 | ✓ | 6/24/06 | 6/30/06 | ✓ |
| Price Transparency - Enhance Joint Website | Midwest ISO | | PJM | | Finish | |
| JCM Lead | E.Skiba | | C.Hendrzak | | | |
| Business Area Owner | D.Lang | | D.Anders | | | |
| Define Joint Website Requirements | 1/1/06 | 3/22/06 | ✓ | 1/1/06 | 3/22/06 | ✓ |
| Modify System | 4/1/06 | 6/23/06 | ✓ | 4/1/06 | 6/23/06 | ✓ |
| Conduct Testing | 6/1/06 | 6/30/06 | ✓ | 6/1/06 | 6/30/06 | ✓ |
| Implement Joint Website Enhancements | 7/1/06 | 7/21/06 | ✓ | 7/1/06 | 7/21/06 | ✓ |
| Require Further Analysis Initiatives Completed | | | | | | |
| Activity/Milestone | Planned | | | | | Actual |
| | Start | Finish | Start | Finish | Joint | Joint |
| Production Cost Study | Midwest ISO | | PJM | | Finish | |
| JCM Lead | A.Adams | | S.Bresler | | | |
| Business Area Owner | J.Lawhorn | | J.Bastian | | | |
| Complete Study Approach | 12/19/05 | 1/13/06 | ✓ | 12/19/05 | 1/13/06 | ✓ |
| Perform Analysis | 1/16/06 | 3/27/06 | ✓ | 1/16/06 | 3/27/06 | ✓ |
| Produce Final Report | 3/1/06 | 5/21/06 | ✓ | 3/1/06 | 5/21/06 | ✓ |
| Provide Data to WPS | 6/2/06 | 6/13/06 | ✓ | - | - | 6/13/06 |
| Common Time Zones - PJM Move to EST | Midwest ISO | | PJM | | Finish | |
| JCM Lead | D.Taylor | | M.Bryson | | | |
| Business Area Owner | M.Robinson | | M.Radel | | | |
| Perform Analysis | - | - | - | 1/1/06 | 6/30/06 | ✓ |
| Quantify Effort | - | - | - | 7/1/06 | 9/30/06 | ✓ |
| Stakeholder Review | - | - | - | 10/1/06 | 12/31/06 | ✓ |
| Decision Point on Cost Benefit Analysis | - | - | - | - | 12/31/06 | ✓ |